\$1,906,299.50

2019 Bond; Board Memo #024(22 23) Approval of Budget Revisions Season 1 work finished with approximately 60% of the roof replaced

Location Fund Source Project Name Current Status Construction Cost Expected Completion PM On Time On Budget

2020 Bond & 2023 Bond Second walkthroughs were held at each school to verify completion of

Location	Fund Source	Project Name	Current Status	<b>Construction Cost</b>	<b>Expected Completion</b>	PM	On Time	On Budget	
Inlet View ES	2013 Bond, 2020 Bond, Board Memo #151 S (22 23) Approval of Funding Allocation, 2024 Bond	Inlet View Renewal	New building slab on grade complete by 9/30/24. Structural steel to be delivered in Oct/Nov 2024. Complete project by 2026 including demolition of existing building and site work.	\$35,000,000.00	8/2026	Peters	Yes	Yes	
Mears MS	Board Memo #035 (20 21) 2012, 2014 & 2018 Bond redirection	Mears MS Siding and Window Replacement	Construc on substan ally complete. Exterior final inspection TBD.	\$5,860,444.56	8/2024	Hudson	Yes	Yes	
Multi Site (Kasuun, Kincaid)	2018 Bond, 2023 Bond		Work at standstill waiting for IMP delivery anticipated 10/02, update due soon			Halpin	Yes	Yes	

Location	Fund Source	Project Name	Current Status	<b>Construction Cost</b>	<b>Expected Completion</b>	PM	On Time	On Budget
Whaley	Board Memo #144(22 23) Funding Allocation of Capital Improvement Project Funds	Whaley Multi sensory De escalation Room (MSDR) Remodel Phase 2	Chill room renovations complete Aug 15, 2024. MSDR and storage room to be substantially complete by October 18, 2024	\$391,960.00	10/2024	Peters	Yes	Yes

22 PROJECTS TOTALING \$86,797,373

Page 4 of 4 10/8/2024