

Capital Planning and Construction Department Planning and Design Project Status

Location	Construction Year	Fund Source	Project Name	Current Status	Design Cost	Expected Completion	PM	On Time	On Budget
Bartlett HS	TBD	DW Electrical Remaining Balance	Bartlett HS Intercom Replacement	Pricing in process	\$67,540.00	6/2018	Morris	Yes	Yes
Bartlett HS	TBD	2020 Bond Board Memo #024 (22-23) Approval of	Bartlett HS Design Services	Final report due early Mid March. Board approval 23 April/7 May	\$100,000.00		Morris	Yes	Yes

Location	Construction Year	Fund Source	Project Name	Current Status	Design Cost	Expected Completion	PM	On Time	On Budget
Multi site (West, Romig, Begich)		Stronger Connections Grant	West/Romig and Begich Access Control	Awaiting quote from consultant			Morris	Yes	Yes

Location	Construction Year	Fund Source	Project Name	Current Status	Design Cost	Expected Completion	PM	On Time	On Budget
West HS		Board Memo #151 S (22 23) Approval of Funding Allocation	West Romig Site	ITB is on the street and bid opening is scheduled for 3/14. MOA Plan Review submit on 02/26/2024.		12/29/2023	Long	Yes	Yes